

ID	i	Task Name	Duration	Start	May 1, '05							May 8, '05							May 15, '05						
					S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T		
1		<b>EILAT One story School and Youth Lounge B</b>	<b>127 days?</b>	<b>Wed 3/2/05</b>																					
2	✓	<b>General Conditions</b>	<b>16 days</b>	<b>Wed 3/2/05</b>																					
3																									
4	✓	Receive notice to proceed and sign contr	3 days	Wed 3/2/05																					
5	✓	Submit bond and insurance documents	11 days	Mon 3/7/05																					
6	✓	Prepare and submit bldg project schedul	7 days	Mon 3/7/05																					
7	✓	Prepare and submit schedule of values	2 days	Mon 3/7/05																					
8	✓	Execute Site Construction Contract	2 days	Tue 3/8/05																					
9	✓	Obtain demolition and grading permits	3 days	Mon 3/7/05																					
10	✓	Seek out preliminary material price	2 wks	Thu 3/10/05																					
11	✓	Submit start-up project request for payme	3 days	Tue 3/8/05																					
12		<b>Long Lead Procurement</b>	<b>60 days</b>	<b>Tue 3/15/05</b>																					
13	✓	Order long lead items - CONC	3 wks	Thu 3/17/05																					
14	✓	Order long lead items - MASONRY	2 wks	Thu 3/24/05																					
15	✓	Order long lead items - STEEL	2 wks	Thu 3/24/05																					
16		Order long lead items - ELECTRIC	2 wks	Thu 3/24/05																					
17		Order long lead items - HVAC	2 wks	Thu 3/24/05																					
18		Order long lead items - SPEC/FINISH	12 wks	Tue 3/15/05																					
19	✓	<b>Mobilize on Site</b>	<b>13 days</b>	<b>Mon 3/7/05</b>																					
20	✓	Order Temp Barricades/Trash/Power/Ph	2 days	Mon 3/7/05																					
21	✓	Install temporary power	6 days	Mon 3/14/05																					
22	✓	Install temporary water service	2 days	Tue 3/22/05																					
23	✓	Set up site office	5 days	Mon 3/7/05																					
24	✓	Set line and grade benchmarks at parkin	4 days	Mon 3/14/05																					
25	✓	Prepare site - lay down yard and tempora	3 days	Mon 3/7/05																					
26		<b>Site Grading and Utilities</b>	<b>74 days?</b>	<b>Wed 3/9/05</b>																					
27	✓	Clear and grub site	3 days	Wed 3/9/05																					
28	✓	Demo Youth Lounge	6 days	Wed 3/9/05																					
29	✓	Remove exist planter areas	3 days	Thu 3/17/05																					
30	✓	Rough grade site (remove dirt along nort	2 wks	Tue 3/22/05																					


Project: EILAT Phase I - Classroom and Youth Lounge Addition Date: 03.21.05	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split			













Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05

Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			



Project: EILAT Phase I - Classroom and Youth Lounge Addition Date: 03.21.05	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split			














Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05

Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			




		May 22, '05							May 29, '05							Jun 5, '05							Jun 12, '05							Jun 19, '05							Jun 26, '05													
F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T									

Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05


Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			






Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05

Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			



Project: EILAT Phase I - Classroom and Youth Lounge Addition  
 Date: 03.21.05

Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			



Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05


Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			





Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05


Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			




Project: EILAT Phase I - Classroom and Youth Lounge Addition  
Date: 03.21.05

Task		Rolled Up Task		External Tasks	
Progress		Rolled Up Milestone		Project Summary	
Milestone		Rolled Up Progress		Group By Summary	
Summary		Split			





Project: EILAT Phase I - Classroom and Youth Lounge Addition Date: 03.21.05	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split			



Project: EILAT Phase I - Classroom and Youth Lounge Addition Date: 03.21.05	Task		Rolled Up Task		External Tasks	
	Progress		Rolled Up Milestone		Project Summary	
	Milestone		Rolled Up Progress		Group By Summary	
	Summary		Split			

